



Dhaka University of Engineering & Technology, Gazipur

Gazipur-1707

ANNUAL PROCUREMENT PLAN


FY 2026-2027, July


Name of University : **Dhaka University of Engineering & Technology, Gazipur**
 Agency : **Bangladesh University Grant Commission**
 Procuring Entity Name : **Prof. Dr. Md. Abdus Salam,**
Director, Planning & Development, DUET, Gazipur
 Project /Programme Name & Code : **Repair and Maintenance/Capital/General Contingency/Others**

Budget: Revenue


Works under FY 2026-2027

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (In Tk. lakh)	Time Code for Process	Advertisement prequel (If applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WR-01	Construction of the letter "DUET"	Lot	1	RFQ	HOPE (উপাচার্য)	GoB	1.50	Planned Dates		5-Aug-26	11 Aug-26	16-Sep-26	21Aug-26	24-Aug26	7-Sep-26		
								Planned Days			7	5	5	3	10	30	42
								Actual Dates									
WR-02	Repair and maintenance of gas line	Lot	1	RFQ	HOPE (উপাচার্য)	GoB	1.20	Planned Dates		10-Aug-26	16- Aug-26	23-Aug-26	28-Aug26	2-Sep-26	12-Sep-26		
								Planned Days			7	7	5	5	10	34	52



 ENGR. MD. FARIDUL ISLAM
 PLANNING AND DEVELOPMENT OFFICER
 (P&D)



 ENGR. MD. SELIM REZA
 ASSISTANT DIRECTOR, (P&D)


 ENGR. MD. ABDULLAH AL NOMAN
 DEPUTY DIRECTOR, (P&D)


 PROF. Dr. MD. ABDUS SALAM
 DIRECTOR (P&D)

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (In Tk. lakh)	Time Code for Process	Advertisement prequel (If applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
								Actual Dates									
WR-03	Repair and maintenance works (Other buildings and structures)	Lot	1	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	4.75	Planned Dates		10-Aug-26	23-Aug-26	30-Aug-26	5-Sep-26	10-Sep-26	30-Sep-26		
								Planned Days			14	7	6	5	20	52	Up to June 2027
								Actual Dates									
WR-04	Construction of a corpse washing facility at the Central Mosque	Lot	1	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	4.75	Planned Dates		19-Aug-26	25-Aug-26	1-Sep-26	8-Sep-26	16-Sep-26	7-Oct-26		
								Planned Days			7	7	7	6	21	48	90
								Actual Dates									
WR-05	Repair and maintenance of air conditioners in various department	Lot	1	e-GP OTM	HOPE (উপাচার্য)	GoB	4.00	Planned Dates		3-Sep-26	9-Sep-26	16-Sep-26	23-Sep-26	1-Oct-26	15-Oct-26		
								Planned Days			7	7	7	5	14	40	Up to June 2027
								Actual Dates									
WR-06	Repair and maintenance works (Roads)	Lot	1	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	6.00	Planned Dates		10-Sep-26	23-Sep-26	30-Oct-26	6-Oct-26	13-Oct-26	3-Nov-26		
								Planned Days			14	7	6	5	21	53	90
								Actual Dates									
WR-07	Maintenance the lift at various buildings	Lot	1	DPM	HOPE (উপাচার্য)	GoB	4.5	Planned Dates		15-Sep-26	21-Sep-26	28-Sep-26	4-Oct-26	13-Oct-26	29-Oct-26		


 ENGR. MD. FARIDUL ISLAM
 PLANNING AND DEVELOPMENT OFFICER
 (P&D)


 ENGR. MD. SELIM REZA
 ASSISTANT DIRECTOR, (P&D)


 ENGR. MD. ABDULLAH AL NOMAN
 DEPUTY DIRECTOR, (P&D)


 PROF. DR. MD. ABDUS SALAM
 DIRECTOR (P&D)

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (In Tk. lakh)	Time Code for Process	Advertisement prequel (If applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
								Planned Days			7	7	6	7	16	43	Up to June 2027
								Actual Dates									
WR-08	Refilling of fire extinguishers	Lot	1	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	3.14	Planned Dates		23- Sep-26	29- Sep-26	6-Oct-26	11-Oct-26	27-Oct-26	10Nov-26		
								Planned Days			7	7	5	5	14	38	60
								Actual Dates									
WR-9	Repair and maintenace of works (Electrical)	Lot	1	RFQ	HOPE (উপাচার্য)	GoB	2.0	Planned Dates		2-Dec-26	15- Dec-26	24-Dec-26	30Dec-26	10- Jan-27	31- Jan-27		
								Planned Days			14	10	6	7	21	58	Up to June 2027
								Actual Dates									
WR-10	Repair and maintenace works (Non-Resident)	Lot	1	e-GP OTM	HOPE (উপাচার্য)	GoB	3.5	Planned Dates		15-Dec-26	21-Dec-26	28 Dec-26	4- Jan-27	13- Jan-27	27- Jan-27		
								Planned Days			7	7	7	7	14	42	Up to June 2027
								Actual Dates									
WR-11	Repair and maintenace works (Resident)	Lot	1	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	15.00	Planned Dates		2-Aug-26	20 Aug-26	27-Aug-26	1-Sep-26	8-Sep-26	28-Sep-26		
								Planned Days			19	7	5	5	20	56	Up to June 2027
								Actual Dates									

ENGR. MD. FARIDUL ISLAM
PLANNING AND DEVELOPMENT OFFICER
(P&D)

ENGR. MD. SELIM REZA
ASSISTANT DIRECTOR, (P&D)

ENGR. MD. ABDULLAH AL NOMAN
DEPUTY DIRECTOR, (P&D)

PROF. Dr. MD. ABDUS SALAM
DIRECTOR (P&D)



Dhaka University of Engineering & Technology, Gazipur

Gazipur-1707

ANNUAL PROCUREMENT PLAN (APP)

FY 2026-2027, July-2026

Name of University : **Dhaka University of Engineering & Technology, Gazipur**

Agency : Bangladesh University Grant Commission

Procuring Entity Name : Prof. Dr. Md. Abdus Salam,
Director, Planning & Development, DUET, Gazipur

Project /Program Name & Code : Repair and Maintenance/Capital/General Contingency/Others

Budget: Revenue

Goods and Related Service

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (In Tk.lac)	Time Code for Process	Not used in goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR-01	পরীক্ষার উত্তরপত্র (খাতা) মুদ্রণ (Section-A) এবং (Section-B), খাম ও কাগজ ক্রয়	Lot	১	e-Gp OTM (NCT)	HOPE (উপাচার্য)	GoB	8.75	Planned Dates		25-Aug-26	6-Sep-26	9-Sep-26	9-Sep-26	10-Sep-26	15-Sep-26		
								Planned Days			11	3	1	1	5	21	60
								Actual Dates									
GR-02	ঔষধ ক্রয় (মেডিকেল সেন্টার)	Lot	১	e-Gp OTM (NCT)	HOPE (উপাচার্য)	GoB	7.25	Planned Dates		25-Aug-26	9-Sep-26	15-Sep-26	20-Sep-26	25-Sep-26	5-oct-26		
								Planned Days			14	6	5	5	10	40	90
								Actual Dates									
GR-03	জিমনেসিয়ামের মালামাল ক্রয়	Lot	১	e-Gp	HOPE	GoB	7.25	Planned Dates		3-Sep-26	16-Sep-26	22-Sep-26	28-Sep-26	5-oct-26	15-oct-26		

ENGR. MD. BORHANUL ISLAM	ENGR. JUNGKO MONI CHAKMA	ENGR. MD. ABDULLAH AL NOMAN	PROF. DR. MD. ABDUS SALAM
PROCUREMENT OFFICER (P&D)	ASSISTANT REGISTRAR (P&D)	DEPUTY DIRECTOR (P&D)	DIRECTOR (P&D)
DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR

Packag e No.	Description of Procurement Package GOODS	Un it	Quanti ty	Procure ment Method & Type	Contract Approved Authority	Sour ce of Fund s	Estd Cost (In Tk.lac)	Time Code for Process	Not used in good s	Invite/ Advertis e Tender	Tender Openin g	Tender Evaluatio n	Approval to Award	Notification of Award	Signin g of Contra ct	Total time to Contract Signature	Time for Completi on of Contract
				OTM (NCT)	(উপাচার্য)			Planned Days			14	6	6	8	10	44	90
								Actual Dates									
				e-GP				Planned Dates		25-Aug- 26	9-Sep- 26	15-Sep- 26	20-Sep-26	25-Sep-26	5-oct- 26		
GR-04	ফটোকপি মেশিন ক্রয় (মানবিক ও সামাজিক বিজ্ঞান বিভাগ)	Lot	১	OTM (NCT)	HOPE (উপাচার্য)	GoB	4.50	Planned Days			14	6	5	5	10	40	90
								Actual Dates									
GR-05	ল্যাবের জন্য গবেষণা সরঞ্জামাদি (ল্যাবরেটরি যন্ত্রপাতি) ক্রয় (কেমিক্যাল ইঞ্জিনিয়ারিং বিভাগ)	Lot	১	e-Gp OTM (NCT)	HOPE (উপাচার্য)	GoB	2.50	Planned Dates		15-Sep- 26	30-Sep- 26	12-Oct- 26	18-Oct-26	23-Oct-26	30-Oct- 26		
								Planned Days			15	12	6	5	7	45	90
								Actual Dates									
GR-06	ল্যাবের জন্য রাসায়নিক ক্রয় (কেমিক্যাল ইঞ্জিনিয়ারিং বিভাগ)	Lot	১	e-Gp OTM (NCT)	HOPE (উপাচার্য)	GoB	2.00	Planned Dates		15-Sep- 26	30-Sep- 26	12-Oct- 26	18-Oct-26	23-Oct-26	30-Oct- 26		
								Planned Days			15	12	6	5	7	45	90
								Actual Dates									
GR-07	Procurement of sports related items and miscellaneous goods under the framework contract for the FY 2026-2027 at DUET, Gazipur.	Lot	১	e-Gp OTM (Framework s) (NCT)	HOPE (উপাচার্য)	GoB	14.50	Planned Dates		15-Sep- 26	30-Sep- 26	12-Oct- 26	18-Oct-26	23-Oct-26	30-Oct- 26		
								Planned Days			15	12	6	5	7	45	90
								Actual Dates									
GR-08	পরিবহন পুলের গাড়ীর জন্য টায়ার ক্রয়	Lot	১	e-Gp OTM (NCT)	HOPE (উপাচার্য)	GoB	5.00	Planned Dates		23-Sep- 26	31-Sep- 26	12-Oct- 26	18-Oct-26	23-Oct-26	30-Oct- 26		
								Planned Days			8	12	6	5	7	38	90
								Actual Dates									
	২০২৭ খ্রি: সালের জন্য ডায়েরি, ওয়াল ও কার্ড ক্যালেন্ডার সরবরাহ	Lot	১	e-GP OTM	HOPE	GoB	7.20	Planned Dates		20-Sep- 26	30-Sep- 26	12-Oct- 26	18-Oct-26	23-Oct-26	30-Oct- 26		

ENGR. MD. BORHANUL ISLAM	ENGR. JUNGKO MONI CHAKMA	ENGR. MD. ABDULLAH AL NOMAN	PROF. DR. MD. ABDUS SALAM
PROCUREMENT OFFICER (P&D)	ASSISTANT REGISTRAR (P&D)	DEPUTY DIRECTOR (P&D)	DIRECTOR (P&D)
DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (In Tk.lac)	Time Code for Process	Not used in goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
					(উপাচার্য)			Planned Days			10	12	6	5	7	40	90
								Actual Dates									
GR-10	DUET Bulletin (Vol-10, Issue-01, December-2026) সরবরাহ	Lot	১	e-Gp OTM (NCT)	HOPE (উপাচার্য)	GoB	1.25	Planned Dates		20-Sep-26	30-Sep-26	12-Oct-26	18-Oct-26	23-Oct-26	30-Oct-26		
								Planned Days			10	12	6	5	7	40	90
								Actual Dates									
GR-11	Supply and Installation of Fire-Rated Door (Controller of Examinations)	Lot	১	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	1.15	Planned Dates		20-Sep-26	30-Sep-26	12-Oct-26	18-Oct-26	23-Oct-26	30-Oct-26		
								Planned Days			10	12	6	5	7	40	90
								Actual Dates									
GR-12	Procurement of Laboratory Equipment for the Surveying Laboratory of the Department of Civil Engineering, DUET, Gazipur	Lot	১	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	10.00	Planned Dates		1-Oct-26	11-Oct-26	25-Oct-26	01-Nov-26	06-Nov-26	20-Nov-26		
								Planned Days			10	14	6	5	14	49	90
								Actual Dates									
GR-13	Supply & Installation of Automatic Voltage Regulator (AVR) for Lift at DUET, Gazipur	Lot	১	e-Gp OTM (NCT)	HOPE (উপাচার্য)	GoB	1.50	Planned Dates		1-Oct-26	11-Oct-26	25-Oct-26	01-Nov-26	06-Nov-26	20-Nov-26		
								Planned Days			10	14	6	5	14	49	90
								Actual Dates									
GR-14	Procurement of stationery items and miscellaneous goods at DUET, Gazipur	Lot	১	e-Gp OTM (NCT)	HOPE (উপাচার্য)	GoB	32.00	Planned Dates		11-Oct-26	29-Oct-26	08-Nov-26	14-Nov-26	19-Nov-26	03-Dec-26		
								Planned Days			18	11	6	5	14	54	120
								Actual Dates									
GR-15	Procurement of Office Equipment-1	Lot	১	e-Gp OTM (NCT)	HOPE	GoB	10.00	Planned Dates		11-Oct-26	29-Oct-26	08-Nov-26	14-Nov-26	19-Nov-26	03-Dec-26		
								Planned			18	11	6	5	14	54	120

ENGR. MD. BORHANUL ISLAM	ENGR. JUNGKO MONI CHAKMA	ENGR. MD. ABDULLAH AL NOMAN	PROF. DR. MD. ABDUS SALAM
PROCUREMENT OFFICER (P&D)	ASSISTANT REGISTRAR (P&D)	DEPUTY DIRECTOR (P&D)	DIRECTOR (P&D)
DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (In Tk.lac)	Time Code for Process	Not used in goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
					(উপাচার্য)			Days									
								Actual Dates									
GR-16	Procurement of books (Hard Copy)	Lot	১	e-Gp OTM (NCT)	HOPE (উপাচার্য)	GoB	40.00	Planned Dates		1-Oct-26	11-Oct-26	25-Oct-26	01-Nov-26	06-Nov-26	20-Nov-26		
								Planned Days			10	14	6	5	14	49	90
								Actual Dates									
GR-17	Procurement of e-books	Lot	১	e-Gp OTM (NCT)	HOPE (উপাচার্য)	GoB	5.00	Planned Dates		4-Oct-26	15-Oct-26	28-Oct-26	04-Nov-26	09-Nov-26	23-Nov-26		
								Planned Days			11	13	6	5	14	49	90
								Actual Dates									
GR-18	Procurement of Lab equipment-1 (Research related goods)	Lot	১	e-Gp OTM (NCT)	HOPE (উপাচার্য)	GoB	8.00	Planned Dates		15-Oct-26	29-Oct-26	08-Nov-26	14-Nov-26	19-Nov-26	03-Dec-26		
								Planned Days			14	9	6	5	14	48	120
								Actual Dates									
GR-19	Procurement of toner and miscellaneous goods at DUET, Gazipur	Lot	১	e-Gp OTM (NCT)	HOPE (উপাচার্য)	GoB	25.0	Planned Dates		15-Oct-26	29-Oct-26	08-Nov-26	14-Nov-26	19-Nov-26	03-Dec-26		
								Planned Days			14	9	6	5	14	48	120
								Actual Dates									
GR-20	Procurement of Winter Liveries for the Employees of DUET	Lot	১	e-Gp OTM (NCT)	HOPE (উপাচার্য)	GoB	4.00	Planned Dates		5-Oct-26	15-Oct-26	29-Oct-26	06-Nov-26	12-Nov-26	01-Dec-27		
								Planned Days			10	14	7	6	19	69	90
								Actual Dates									
GR-21	Procurement of medical reagents & Chemicals	Lot	১	e-Gp OTM	HOPE	GoB	10.00	Planned Dates		4-Oct-26	15-Oct-26	28-Oct-26	04-Nov-26	09-Nov-26	23-Nov-26		
								Planned			11	13	6	5	14	49	90

ENGR. MD. BORHANUL ISLAM	ENGR. JUNGKO MONI CHAKMA	ENGR. MD. ABDULLAH AL NOMAN	PROF. DR. MD. ABDUS SALAM
PROCUREMENT OFFICER (P&D)	ASSISTANT REGISTRAR (P&D)	DEPUTY DIRECTOR (P&D)	DIRECTOR (P&D)
DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (In Tk.lac)	Time Code for Process	Not used in goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
				(NCT)	(উপাচার্য)			Days									
								Actual Dates									
GR-22	Procurement of Furniture-1	Lot	১	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	10.00	Planned Dates		15-Oct-26	25-Oct-26	01-Nov-26	07-Nov-26	12-Nov-26	26-Nov-26		
								Planned Days			10	7	6	5	14	42	60
								Actual Dates									
GR-23	Procurement of networking devices and IT equipment for DUET (BdREN)	Lot	১	DPM	HOPE (উপাচার্য)	GoB	50.00	Planned Dates		2-Aug-26	12 Aug-26	19-Aug-26	25-Aug-26	30-Aug-26	13-Sep-26		
								Planned Days			11	7	6	5	14	43	90
								Actual Dates									
GR-24	Procurement of electrical goods & consumables-1	Lot	১	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	12.00	Planned Dates		1-Dec-26	15 Dec-26	24-Dec-26	31-Dec-26	7-Jan-27	21-Jan-27		
								Planned Days			14	9	7	7	14	51	90
								Actual Dates									
GR-25	Procurement of Engineering related goods & Others Equipments -1	Lot	১	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	10.00	Planned Dates		1-Dec-26	15 Dec-26	24-Dec-26	31-Dec-26	7-Jan-27	21-Jan-27		
								Planned Days			14	9	7	7	14	51	90
								Actual Dates									
GR-26	Procurement of Health, Safety and Miscellaneous Goods	Lot	১	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	5.00	Planned Dates		6-Dec-26	20 Dec-26	30-Dec-26	6-Jan-27	13-Jan-27	27-Jan-27		
								Planned Days			14	10	7	7	14	52	90
								Actual Dates									
GR-27	Procurement of Lab equipment-2 (Research related goods)	Lot	১	e-GP OTM	HOPE (উপাচার্য)	GoB	8.00	Planned Dates		4-Oct-26	15-Oct-26	28-Oct-26	04-Nov-26	09-Nov-26	23-Nov-26		
								Planned Days			11	13	6	5	14	49	90

ENGR. MD. BORHANUL ISLAM	ENGR. JUNGKO MONI CHAKMA	ENGR. MD. ABDULLAH AL NOMAN	PROF. DR. MD. ABDUS SALAM
PROCUREMENT OFFICER (P&D)	ASSISTANT REGISTRAR (P&D)	DEPUTY DIRECTOR (P&D)	DIRECTOR (P&D)
DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (In Tk.lac)	Time Code for Process	Not used in goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
				(NCT)				Actual Dates									
GR-28	Procurement of computer and related items -1	Lot	১	e-GP OTM	HOPE (উপাচার্য)	GoB	10.00	Planned Dates		4-Oct-26	15-Oct-26	28-Oct-26	04-Nov-26	09-Nov-26	23-Nov-26		
				(NCT)				Planned Days			11	13	6	5	14	49	90
								Actual Dates									
GR-29	Procurement of Summer Liveries	Lot	১	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	10.00	Planned Dates		10-Dec-26	20-Dec-26	27-Dec-26	3-Jan-27	10-Jan-27	24-Jan-27		
								Planned Days			10	7	7	7	14	45	60
								Actual Dates									
GR-30	Procurement of electrical goods & consumables-2	Lot	১	e-GP OTN (NCT)	HOPE (উপাচার্য)	GoB	10.00	Planned Dates		1-Dec-26	15-Dec-26	24-Dec-26	31-Dec-26	7-Jan-27	21-Jan-27		
								Planned Days			14	9	7	7	14	51	90
								Actual Dates									
GR-31	Procurement of the Fire Fighting Extinguisher and Related Goods	Lot	১	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	3.15	Planned Dates		04-Feb-27	15-Feb-27	26-Feb-27	02-Mar-27	07-Mar-27	21-Mar-27		
								Planned Days			11	11	6	5	14	47	60
								Actual Dates									
GR-32	Procurement of Uniform and Miscellaneous Goods for Security Office of DUET	Lot	১	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	5.00	Planned Dates		10-Dec-26	20-Dec-26	27-Dec-26	3-Jan-27	10-Jan-27	24-Jan-27		
								Planned Days			10	7	7	7	14	45	60
								Actual Dates									
GR-33	Procurement of Lab equipment-3 (Research related goods)	Lot	১	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	2.00	Planned Dates		6-Dec-26	20-Dec-26	30-Dec-26	6-Jan-27	13-Jan-27	27-Jan-27		
								Planned Days			14	10	7	7	14	52	90

ENGR. MD. BORHANUL ISLAM	ENGR. JUNGKO MONI CHAKMA	ENGR. MD. ABDULLAH AL NOMAN	PROF. DR. MD. ABDUS SALAM
PROCUREMENT OFFICER (P&D)	ASSISTANT REGISTRAR (P&D)	DEPUTY DIRECTOR (P&D)	DIRECTOR (P&D)
DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (In Tk.lac)	Time Code for Process	Not used in goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
								Actual Dates									
GR-34	Procurement of Towels, Glass and Soap for the various Office of DUET, Gazipur	Lot	১	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	14.00	Planned Dates		10-Feb-27	20-Feb-27	26-Feb-27	02-Mar-27	07-Mar-27	21-Mar-27		
								Planned Days			10	7	6	5	14	42	60
								Actual Dates									
GR-35	Procurement of Medical Lab equipment	Lot	১	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	5.00	Planned Dates		1-Dec-26	15-Dec-26	24-Dec-26	31-Dec-26	7-Jan-27	21-Jan-27		
								Planned Days			14	9	7	7	14	51	90
								Actual Dates									
GR-36	Supply of LED panel and related goods for smart classroom	Lot	1	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	7.10	Planned Dates		1-Feb-27	19-Feb-27	26-Feb-27	02-Mar-27	07-Mar-27	21-Mar-27		
								Planned Days			18	7	6	5	14	50	120
								Actual Dates									
GR-37	Procurement of Lab equipment-4 (Research-related goods)	Lot	১	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	10.00	Planned Dates		10-Feb-27	20-Feb-27	26-Feb-27	02-Mar-27	07-Mar-27	21-Mar-27		
								Planned Days			10	7	6	5	14	42	60
								Actual Dates									
GR-38	Procurement of Furniture-2	Lot	1	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	10.00	Planned Dates		16-Feb-27	26-Feb-27	07-Mar-27	13-Mar-27	19-Mar-27	03-Apr-27		
								Planned Days			10	11	6	5	14	46	60
								Actual Dates									
GR-39	Printing and Supplying of Examination Khata-02	Lot	1	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	13.00	Planned Dates		10-Feb-27	20-Feb-27	26-Feb-27	02-Mar-27	07-Mar-27	21-Mar-27		
								Planned Days			10	7	6	5	14	42	60

ENGR. MD. BORHANUL ISLAM	ENGR. JUNGRO MONI CHAKMA	ENGR. MD. ABDULLAH AL NOMAN	PROF. DR. MD. ABDUS SALAM
PROCUREMENT OFFICER (P&D)	ASSISTANT REGISTRAR (P&D)	DEPUTY DIRECTOR (P&D)	DIRECTOR (P&D)
DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (In Tk.lac)	Time Code for Process	Not used in goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
								Actual Dates									
GR-40	Procurement of Engineering related goods & Others Equipments -2	Lot	১	e-GP OTM (NCT)	HOPE (উপাচার্য)	GoB	8.00	Planned Dates		1-Feb-27	19-Feb-27	26-Feb-27	02-Mar-27	07-Mar-27	21-Mar-27		
								Planned Days			18	7	6	5	14	50	120
								Actual Dates									

ENGR. MD. BORHANUL ISLAM	ENGR. JUNGKO MONI CHAKMA	ENGR. MD. ABDULLAH AL NOMAN	PROF. DR. MD. ABDUS SALAM
PROCUREMENT OFFICER (P&D)	ASSISTANT REGISTRAR (P&D)	DEPUTY DIRECTOR (P&D)	DIRECTOR (P&D)
DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR	DUET, GAZIPUR